



South Deck Project
3000 South Ocean Blvd
Boca Raton, Florida

Project Status Report and update
March 16, 2018

1. Environmental Advisor Board & Special Condition resubmitted on Monday January 8, 2018. Responses received from City of Boca on January 30, 2018. Filed EAB & SC resubmissions on February 5, 2018. Received additional comments on 3/9/18 from Boca P & Z preparing response. Filed resubmission on Friday 3/16/18
2. Filing the Coastal Construction Control Line (CCCL) permit application with the Florida Department of Environmental Protection (DEP) for work associated with seawall. Coastal engineer needs a zoning confirmation letter from Boca P & Z. Coastal engineer has requested a zoning confirmation letter as a result Boca P&Z has now requested the seawall repairs be included as part of the CCCL variance. Plans and submittal narrative updated to reflect all seawall restoration work to be included as part of the CCCL variance request.
3. Revised and updated plans along with responses to contractors RFI's have been completed and sent to all contractors bidding the project. The bid date is still set for March 30, 2018.